

**Facilities Improvement Projects Update
December 9, 2008**

This update addresses the status of several facilities projects including office relocations.

1. **Augustine Hall Phase II** – The renovation of the Health Center will be completed in January 2009. The move into the renovated space from the interim modular Health Clinic will take place during Spring Recess, Feb. 2–6, 2009.
2. **Brother Jerome West Hall Second Floor Phase II** – The conversion of the Board Room and Zocchi Lounge into a new Visitors Center, with associated relocation of offices for Admissions from Brother Urban Gregory Hall, is scheduled to begin in January 2009 with completion in May 2009.
3. **Brothers Kitchen/Dining Facility** – The Brothers' new kitchen and renovated dining space located at the north end of the SMC Community is nearly complete. The Brothers will occupy this new facility in early January 2009. At that time, the Brothers current dining space adjacent to Oliver Hall will become a meeting space.
4. **Brother Urban Gregory Hall** – The building is currently being utilized as surge space to accommodate office relocations related to other facility improvement projects. In June 2009, the building will be renovated to meet the needs of the Career Development Center and CaTS. They are expected to occupy the renovated space in August 2009.
5. **De La Salle Hall First Floor** – The conversion of former office space back into student orientated spaces (i.e. Game Room and Residence Life) is well underway and is scheduled for completion in August 2009.
6. **Filippi Hall Second Floor** – The conversion of office space for the relocation of the president, general counsel, vice president for advancement, vice president for mission, and Cummins Institute is nearing completion. Move-in is scheduled to begin December 15, 2008.
7. **Modular Services** – A new modular facility will be located at the northwest end of the Practice Field near Madigan Gym. It will house the offices for Facilities Services (Department of Architecture and Physical Plant). The modular units are currently being fabricated off-campus with delivery expected by the end of January 2009. Occupancy is not expected until March 2009.
8. **Oliver Hall Phase I & II** – The project is on schedule. Phase I, the new kitchen, is scheduled for completion in June 2009. Phase II, the servery renovation, is scheduled for completion in January 2010.
9. **Power Plant, CILSA** - Facilities Services will vacate the main floor of the Power Plant in March 2009. Improvements will then begin in the Power Plant to prepare the facility for the relocation of CILSA staff from Brother Jerome West Hall. This work is expected to be completed by May 2009.
10. **Residence Halls, Christmas Break Projects**
 - Assumption Hall Lounge - Paint and new furnishings, along with a new TV and DVD unit.
 - Augustine Hall Lounge – Paint, install new flooring and furnishing. Install new TV and DVD unit.

- Claeys North – Repair selected shower pans and bathroom floors.
 - De La Salle Lounge – New furnishings and paint along with a new TV and DVD unit.
 - Justin Hall First Floor Hallway - Remove wall covering, repair and paint walls and lobby.
 - Justin Hall Lounge – Paint, install new flooring, lighting and furnishings along with a new TV and DVD unit.
11. **Rheem Campus** – Construction plans for the structural repairs at the front of the building are being prepared.
 12. **Sichel Hall** – Renovations are complete and the Communications Department will be moving in the week of December 15, 2009.
 13. **St. Joseph Hall, Kinesiology** - The Department of Architecture and Construction will vacate their wing of St. Joseph Hall in March 2009. Renovations will then begin in St Joseph Hall to prepare the facility for the relocation of Kinesiology faculty and staff from McKeon Pavilion. The renovation work will be complete in May 2009.